

Checklist: Construction - 1926
 Users: All Users
 Category: All Categories
 Company: All Companies
 Date Range: 12/30/2017 - 10/31/2018

	# of Negative Observations											Total
	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	
Aerial/Boom Lifts												
Both feet on floor of basket? 1926.453(b)(2)(iv)	3	6	0	4	2	4	1	0	2	4	3	29
Workers tied off to approved anchorage point in basket? 1926.453(b)(2)(v)	4	3	0	2	1	8	3	2	2	0	1	26
Lift inspected and documented on inspection form?	5	3	0	1	2	2	0	0	6	1	2	22
Good compliance/no safety violations? (1926.453)	2	4	0	0	2	1	2	0	1	2	2	16
Work platform kept reasonably clear of debris? (ANSI/SIA A92.5)	0	3	1	1	2	1	0	0	1	0	0	9
Operator(s) trained and/or authorized? 1926.453(b)(2)(ii)	0	0	0	1	0	1	2	2	0	0	1	7
Category Total	14	19	1	9	9	17	8	4	12	7	9	109

	# of Negative Observations											Total
	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	
Electrical Safety												
Cords protected/kept clear of work areas or walkways? 1926.416(b)(2)	6	16	13	10	12	10	7	3	5	9	10	101
Flexible cords maintained in good condition? 1926.416(e)(1)	5	2	4	8	9	11	12	14	14	9	9	97
Light bulbs protected from accidental breakage? 1926.405(a)(2)(ii)(E)	5	7	9	9	5	5	4	3	5	1	4	57
Equipment installed/used as listed or labeled? 1926.403(b)	7	4	5	5	6	8	4	3	4	3	2	51
Ground pin attached to electrical cords? 1926.404(f)(6)	3	3	4	2	9	4	3	3	3	3	4	41
All sockets in temporary lighting have bulbs? 1926.416(a)(1)	4	5	7	5	5	6	4	0	2	0	2	40
Proper clearance maintained in front of/around panels? 1926.403	5	0	5	8	6	1	5	2	3	2	1	38
GFCI used for temporary power connections? 1926.404(b)(1)(ii)	8	2	1	8	3	5	4	2	1	0	1	35
Temporary lights not suspended by electric cords? 1926.405(a)(2)(ii)(F)	3	2	5	5	3	8	5	1	0	1	0	33
Electrical panels/circuits effectively enclosed? 1926.405(b)(2)	1	2	4	4	3	4	2	4	2	3	1	30
Conductors entering boxes/cabinets protected from abrasion? 1926.405(b)(1)	3	2	1	6	3	2	2	2	0	1	0	22
Flexible cords not daisy-chained? 1926.403(b)	5	1	0	0	4	0	1	2	1	2	3	19
Electrical receptacles have an approved cover/faceplate? 1926.405(b)(2)	0	0	0	0	0	1	0	2	2	5	3	13
Employees avoid working near unprotected energized circuits? 1926.416(a)(1)	1	0	4	1	2	3	0	0	0	0	0	11
Breakers/switches legibly marked to indicate purpose? 1926.403(h)	0	1	1	5	1	0	1	1	0	0	0	10
Signs posted restricting access to locations w/exposed live parts? 1926.403(i)(2)(iii)	2	0	1	2	1	4	0	0	0	0	0	10
Category Total	58	47	64	78	72	72	54	42	42	39	40	608

	# of Negative Observations											Total
	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	
Fall Protection												
Good compliance/no safety violations? 1926 Subpart M	3	7	6	6	1	6	7	2	4	4	8	54
Steps taken and adequate to prevent falls thru holes? 1926.501(b)(4)(i)&(ii)	5	3	1	4	3	6	12	4	1	4	4	47
Guardrails installed, maintained and compliant? 1926.502(b)	3	2	0	7	9	2	2	4	3	4	3	39
Floor hole covers secured, substantial, marked? 1926.502(i)(2)-(4)	3	4	4	6	3	4	3	2	3	4	2	38
Suitable anchorage provided/used? 1926.502(d)(15)	1	0	4	7	5	5	3	3	4	3	1	36
Worker utilize PFAS as required? 1926.501(b)(1)	1	2	3	3	1	4	3	6	3	4	3	33
Steps taken to prevent falling object hazards? 1926.501(c)	3	4	2	3	4	5	0	1	1	2	0	25
Toeboards erected to prevent falling objects? 1926.502(j)(1)-(4)	3	2	0	2	3	2	1	1	0	3	2	19
Harnesses inspected/maintained in good condition? 1926.502(d)(21)	1	2	1	6	0	0	2	3	0	2	1	18
Fall protection provided when working above 6 feet? 1926.501(b)(1)	0	0	1	1	1	4	0	1	1	1	3	13
Lanyards inspected, maintained, spec. tag intact/legible? 1926.502(d)(21)	1	0	2	0	2	1	3	0	1	1	1	12
PFA rigged to prevent contact with lower surface? 1926.502(d)(16)(iii)	1	0	0	3	0	0	1	1	0	0	0	6
Top and mid-rail in place and proper height? 1926.502(b)	1	0	0	0	0	1	1	0	0	1	1	5
Category Total	26	26	24	48	32	40	38	28	21	33	29	345